



JSW Energy (Barmer) Limited

Village & Post: Bhadresh, Post Box No. 30,

Distt: Barmer – 344001 (Rajasthan)

CIN: U31102MH1996PLC185098

Fax: +91 2982 229222

Website: www.jsw.in

Ref: JSWE(B)/ENV/24-25/023

Date: 22.11.2024

To,

The Member Secretary
Rajasthan State Pollution Control Board
4-Institutional Area, Jhalana Doongari,
Jaipur – 302004

Sub: Compliance Report – Consent to Operate for 1080 MW Lignite based Power Plant at Village- Bhadresh, District Barmer.

Ref: Consent to Operate

1. Compliance to CTO for Unit 1 & 2, File No. **F(Tech)/Barmer (Barmer)/5153(1)/2023-2024/5821-5823**; Order No. **2023-2024/Power/3, Dt 05/12/2023.**
2. Compliance to CTO for Unit 3 & 4, File No. **F(Tech)/Barmer (Barmer)/5153(1)/2023-2024/5925-5927**; Order No. **2023-2024/Power/4, Dt 08/12/2023.**
3. Compliance to CTO for Unit 5 & 6, File No. **F(Tech)/Barmer (Barmer)/3(1)/2008-2009/6524-6526**; Order No. **2021-2022/CPM/8556, Dt: 10/02/2022.**
4. Compliance to CTO for Unit 7 & 8, File No. **F(Tech)/Barmer (Barmer)/3(1)/2008-2009/6527-6529**; Order No. **2021-2022/CPM/8557, Dt: 10/02/2022.**

Dear Sir,

With reference to Consent to Operate issued for Unit # 1-2, 3-4, 5-6 and 7-8 for operating 1080 MW (8 x 135 MW) Lignite Based Thermal Plant of M/s JSW ENERGY (BARMER) Ltd, Dist.- Barmer, Rajasthan, we herewith submit half-yearly compliance report, for the period pertaining to **APRIL– 2024 to SEP– 2024**, for the conditions stipulated in the Consent to Operate issued for this Power Project. Analysis Data has uploaded on JSWEBL website - <http://www.jsw.in/energy/about-barmer-plant>.

We have taken up the operation activity at the Power Plant as per the conditions stipulated in this Consent to Operate.

Thanking you.

For JSW ENERGY (BARMER) Ltd.

Sharad Chandra Tolla
GM (Operation & Maintenance)

Enclosed:

1. Compliance Report
2. Stack monitoring data **_Annexure-I**
3. CEMS Monitoring data **_Annexure-II**
4. AAQ Monitoring data **_Annexure-III**
5. Effluent water data **_Annexure-IV**
6. STP Treated water quality **_Annexure-V**
7. Last compliance report **_Annexure-VI**

C.C. The Regional Officer – RSPCB, Balotara.

Compliance to CTO for Unit 1 & 2

File No. F(Tech)/Barmer (Barmer)/5153(1)/2023-2024/5821-5823

Order No. 2023-2024/Power/3, Dt 05/12/2023

SN	Condition	Compliance
1	That this Consent to Operate is valid for a period from 01/01/2024 to 31/12/2028	Units are operated during the stipulated period.
2	That this consent is granted for manufacturing / producing following products / by Products or carrying out the following activities or operation/processes or providing following services with capacities of 270 MW.	The 8 x 135 MW lignite-based Power project is designed with a total capacity of 1080 MW. As per this Consent, Unit 1 & 2 is being operated to generate 270 MW of power.
3	That this consent to operate is for existing plant, process & capacity and separate consent to establish/operate is required to be taken for any addition/modification/alteration in process or change in capacity or change in fuel	Noted and shall be complied
4	That the quantity of effluent generation along with mode of disposal for the Treated effluent. a. Domestic 7.5 KLD b. Industrial -1750 KLD c. Discharge Out Side Premises - NIL	Quantity of waste water generation is not exceed the stipulated. Generated industrial effluent treated through ETP and reuse in process. There would be no discharge outside the plant premises. All treated domestic sewage is being used in green belt development.
5	That the sources of air emissions along with pollution control measures and the Emission standards for the prescribed parameters shall be: DG Set 1000KVA Acoustic Enclosure NOx 710ppm NMHC 100 mg/Nm ³ Particulate Matter 75mg/Nm ³ CO 150 mg/Nm ³ SO ₂ 600 mg/Nm ³ Particulate Matter 50 mg/Nm ³ NOx 450 mg/Nm ³ Hg compounds and its 0.03 mg/Nm ³	Boiler System is designed with Circulating Fluidized Bed Technology – we are adding Lime along with Fuel firing. DG Sets are procured of designed to comply with Environmental Emission standard as stipulated. ESP is designed to comply with Stack Emission standard as stipulated.

6	That the trade effluent shall be treated before disposal so as to conform to the Standards prescribed under the Environment (protection) Act-1986 for disposal into Inland surface water.	The trade effluent is being treated in ETP to comply with the stipulation. Regular monitoring is carried out covering the main parameters stipulated.
7	That the trade effluent shall be treated before disposal so as to conform to the Standards prescribed under the Environment (protection) Act-1986 for disposal into Inland surface water.	The trade effluent is being treated in ETP to comply with the stipulation. Regular monitoring is carried out covering the main parameters stipulated.
8	That the industry shall obtain all the necessary permissions from concern authority and district administration Barmer for operation of 270 MW lignite-based power plant.	Noted and being complied
9	That this consent to operate is being issued for production capacity of 2 x 135 MW (Unit 1 & 2) thermal power plant.	Noted
10	That the total project cost of unit 1 & 2 is Rs. 1661.97 Crore. The industry shall take/obtain modification in consent to operate after paying fee as applicable.	Noted.
11	That the Charter of Corporate Responsibility for Environment Protection specified for Thermal Power Plants shall be complied.	Being complied.
12	That the industry shall comply with all the standards as prescribed vide MOEF notification No. GSR 826(E) dated 16th Nov,2009 with respect of National Ambient Air Quality Standards.	Being complied.
13	That the unit shall provide and maintain adequate dust collection and extraction system to control fugitive dust emissions at lignite crusher, lignite transfer points and lignite handling and storage areas.	Dust extraction systems are provided at each transfer points of lignite conveyer belt, ash handling system and Bag filters are provided at strategic locations.
14	That the industry shall maintain opacity meter with each boiler stack to monitor the emission level of particulate matter. The monthly observation will be submitted to R.O office along with the reason/clarification for any recorded violation of the	Continuous emission monitors (CEMS) are installed to monitor the emission levels from stacks and same connected to state & central pollution control board service. Monthly CEMS report being submitted to RO office.

15	<p>The Low NOx burners shall be installed at boiler feeding system.</p> <p>That the level of SPM within distance 3-10 M from dust generating source/plant shall not exceed to 600 mg/Nm³ in ambient air.</p>	<p>Boiler system is designed on CFBC Technology in which having low NOx generation. Parameters (NOx) with in stipulated limits.</p> <p>Necessary measures are being taken to comply with the stipulation. All the locations are under monitoring</p>
16	<p>That for the control fugitive emission guidelines / code of practice as issued by CPCB will be followed.</p>	<p>Necessary measures are taken to comply with the stipulation.</p>
17	<p>That the project proponent shall undertake measures and ensure that no fugitive fly ash emissions take place at any point of time.</p>	<p>Necessary measures are taken to comply with the stipulation.</p>
18	<p>That no industrial effluent will be discharged from the factory premises in to a Stream or well or sewer or land and the effluent generated from power Plant shall be re-used in the process.</p>	<p>All the effluent is being used inside the plant premises for green belt, road dust suppression and Ash Pond Dust Suppression.</p>
19	<p>The domestic effluent shall be treated up to prescribed standards and shall be Used for plantation/green belt development within the premises.</p>	<p>Domestic Sewage is being treated and using for in house plantation/ green belt development.</p>
20	<p>Ash pond shall be lined with HDPE/LDPE lining or any suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.</p>	<p>The ash pond is lined at the bottom with 0.5 mm thick HDPE geo-membrane, to avoid any leachate to the ground & Adequate safety measures are available to protect Ash dyke.</p>
21	<p>That the total fresh water requirement for unit-1 & 2 shall not exceed 21750.00 KLD (boiler/cooling-21000KLD + domestic – 22.5 KLD + industrial purpose- 600 KLD) which shall be met from IGNP Mohangarh.</p>	<p>Being complied.</p>
22	<p>That the trade effluent shall be treated in ETP comprising of CMB (Central Monitoring Basin) which has two basins of 4000 KLD capacity of each then through HRSCC (clarifier) of capacity 7440 KLD, followed by filters and eventually through RO system which is common for all the units.</p>	<p>Complied</p>
23	<p>That the domestic waste water shall be treated in STP of 100 KLD capacity which is common for all the units.</p>	<p>Being Complied & treated domestic sewage is being used in green belt development.</p>

24	That no ground water shall be abstracted without prior permission from the State Board and the Central Ground Water Authority.	Being complied.
25	That suitable flow measuring devices/meters on the intake source of water, inlet and outlet effluent treatment / sewage treatment plant shall be installed and maintained. Daily record of water consumption, effluent generation and its Treatment and utilization shall be maintained.	Being complied.
26	That the industry shall undertake suitable measures for rain water harvesting for artificial recharge of ground water.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting done.
27	The industry shall comply with the MoEF, Government of India, Notification date 14th September 1999 with till the date amendments relating to fly ash management and shall update the details regarding utilization of fly ash on fly ash portal of CPCB.	Ash is being utilized as per MOEF guidelines and generation & utilization data uploaded on monthly basis on CPCB fly ash Portal.
28	That the industry shall carryout SO ₂ & NO _x monitoring within 3 months from State Board's lab so that the adequacy of pollution control measures & compliance of MoEF & CC notification dated 05.09.2022 can be adjudged.	Monitoring has been carried out from state board's lab on dated 07/03/2024, all parameters (SO ₂ & NO _x) with in stipulated limits.
29	That the industry shall carry out waste water analysis of RO reject water from State Board's lab within 3 months so that possibility of direct water usage in ash quenching etc. from RO reject can be ascertained.	Monitoring has been carried out from state board's lab on dated 07/03/2024, Parameters with in stipulated limits.
30	That the unit shall submit details of solid waste generated from the plant to Regional Officer of the State Board, Balotra.	Being Complied
31	That the Thermal power plant shall meet the limits of Boiler as per the Notification dated 07.12.2015 and 05.09.2022 issued by the Ministry of Environment, Forest and Climate Change, Government of India.	Being Complied
32	That industry shall comply with the provisions of Hazardous & other Waste (Management & Transboundary movement) Rules, 2016 and record of daily hazardous waste generation and its disposal shall be maintained.	Being Complied
33	That the industry shall provide acoustic enclosure and adequate stack height of minimum 30 meters with one D.G. set of 1000 KVA (each).	Acoustic enclosure and adequate stack height Provided

34	That the Thermal power plant shall comply with water consumption limit as specified in the Notification dated 07/12/2015 issued by the Ministry of Environment, Forest and Climate Change (MoEF&CC).	Being Complied
35	That the industry shall carryout effluent sampling/stack monitoring/ambient air quality monitoring and submit quarterly analysis report from the State Board laboratory/ laboratory recognized by Ministry of Environment & Forests (MoE&F), Government of India.	Being Complied
36	That the industry shall ensure compliance of ambient air quality standard in respect of noise as prescribed under Environment (Protection) Act & Rules made therein.	Being Complied.
37	That the industry shall comply with the provisions of the Public Liability Insurance Act, 1991.	Being Complied.
38	That suitable measure for rain water harvesting for artificial recharge of ground water shall be taken.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting Done.
39	That cemented roads shall be provided & maintained inside the premises to minimize the fugitive emissions due to vehicular movements.	Inside the premises all interconnected road has been constructed by Cemented & Bituminous and the same maintained well.
40	That the plantation in at least 33% of total area of the project in and around the cement plant shall be carried out & maintained	Being Complied
41	That this consent to operate shall be subject to compliance of any direction or order passed by NGT/Hon'ble Court of Law in the matter.	Noted – Being Complied.
42	That this revised consent letter shall supersede the earlier consent letter no F(Tech)/Barmer (Barmer)/5153(1)/2023-2024/5800-5802 dated Dec 1 2023 5:20PM 42 Page 6	Noted.
43	That, notwithstanding anything provided hereinabove, the state board shall have power and reserves the right, as contained under section 27(2) of the water Act and under section 21(6) of the Air Act to review anyone or all the conditions imposed here in above and to make such variation as it deemed fit for the purpose of air act. & Water act.	Being Complied

44	That the grant of this consent to operate is issued from the environmental angle only, and does not above absolve the project proponent from the other statutory obligations prescribed under any other law or any other instrument in force. The sole and complete responsibility to comply with the conditions laid down in all other laws for the time- being in force, rests with the industry/unit/project proponent.	Noted, Being Complied
45	That the grant of this Consent to Operate shall not, in any way, adversely affect or jeopardize the legal proceeding, if any, instituted in the past or that could be instituted against you by the State Board for violation of the provisions of the Water Act and Air Act or the Rules made thereunder.	Noted, Being Complied
46	That the Project Proponent shall comply with provisions of the E-waste (Management) Rules, 2016 and ensure that e-waste generated by them is channelized through collection center or dealer of authorized producer or dismantler or recycler or through designated take back service provider of the producer to authorized dismantler or recycler.	Being Complied
47	That the Project Proponent shall maintain record of e-waste generated by them in Form-2 and make such records available for scrutiny by the board	Being Complied
48	That the Project Proponent shall file annual returns in Form-3, to the Board on or before the 30th day of June following the financial year to which that return relates	Being Complied
49	That the transportation of e-waste shall be carried out as per the manifest system whereby the transporter shall be required to carry a document (three copies) prepared by the sender, giving the details as per Form-6.	Being Complied

50	That the Project Proponent shall comply with provisions of the Batteries (Management and Handling) Rules, 2001 (as amended) and submit half yearly returns (as bulk consumer, importer, auctioneer, recycler as the case may be) to the State Board as provided under Rule 10 (2) (ii) of the Battery (Management and Handling) Rules, 2001 (as amended). In Case the Project Proponent is not a bulk consumer even then the used batteries shall be returned to the authorized dealers or recyclers only	Being Complied
51	That the record of batteries purchased and sold/ returned to registered dealers and/ or authorized recyclers shall be maintained and made available to the officers of the Board during inspections.	Being Complied

Compliance to CTO for Unit 3 & 4

File No. F(Tech)/Barmer (Barmer)/5153(1)/2023-2024/5925-5927

Order No. 2023-2024/Power/4, Dt 08/12/2023

SN	Condition	Compliance
1	That this Consent to Operate is valid for a period from 01/12/2023 to 30/11/2028	Units are operated during the stipulated period.
2	That this consent is granted for manufacturing / producing following products / by Products or carrying out the following activities or operation/processes or providing following services with capacities of 270 MW.	The 8 x 135 MW lignite-based Power project is designed with a total capacity of 1080 MW. As per this Consent, Unit 3 & 4 is being operated to generate 270 MW of power.
3	That this consent to operate is for existing plant, process & capacity and separate consent to establish/operate is required to be taken for any addition/modification/alteration in process or change in capacity or change in fuel	Noted and shall be complied
4	That the quantity of effluent generation along with mode of disposal for the Treated effluent. a. Domestic 7.5 KLD b. Industrial -1750 KLD c. Discharge Out Side Premises - NIL	Quantity of waste water generation is not exceed the stipulated. Generated industrial effluent treated through ETP and reuse in process. There would be no discharge outside the plant premises. All treated domestic sewage is being used in green belt development.
5	That the sources of air emissions along with pollution control measures and the Emission standards for the prescribed parameters shall be: DG Set 1000KVA Acoustic Enclosure NOx 710ppm NMHC 100 mg/Nm ³ Particulate Matter 75mg/Nm ³ CO 150 mg/Nm ³ SO2 600 mg/Nm ³ Particulate Matter 50 mg/Nm ³ NOx 450 mg/Nm ³ Hg compounds and its 0.03 mg/Nm ³	Boiler System is designed with Circulating Fluidized Bed Technology – we are adding Lime along with Fuel firing. DG Sets are procured of designed to comply with Environmental Emission standard as stipulated. ESP is designed to comply with Stack Emission standard as stipulated.

6	That the trade effluent shall be treated before disposal so as to conform to the Standards prescribed under the Environment (protection) Act-1986 for disposal into Inland surface water.	The trade effluent is being treated in ETP to comply with the stipulation. Regular monitoring is carried out covering the main parameters stipulated.
7	That the trade effluent shall be treated before disposal so as to conform to the Standards prescribed under the Environment (protection) Act-1986 for disposal into Inland surface water.	The trade effluent is being treated in ETP to comply with the stipulation. Regular monitoring is carried out covering the main parameters stipulated.
8	That the industry shall obtain all the necessary permissions from concern authority and district administration Barmer for operation of 270 MW lignite-based power plant.	Noted and being complied
9	That this consent to operate is being issued for production capacity of 2 x 135 MW (Unit 3 & 4) thermal power plant.	Noted
10	That the total project cost of unit 3 & 4 is Rs. 1384.98 Crore . The industry shall take/obtain modification in consent to operate after paying fee as applicable.	Noted.
11	That the industry shall comply with all the conditions as imposed by MOEF, Government of India vide its office letter no. F. No. J-13011/58/2006-IA II (I) dated 20/07/2007 while issuing EC to your project and also amendment made vide letter dated 19.11.2009 thereafter.	Being complied.
12	That the Charter of Corporate Responsibility for Environment Protection specified for Thermal Power Plants shall be complied.	Being complied.
13	That the industry shall comply with all the standards as prescribed vide MOEF notification No. GSR 826(E) dated 16th Nov,2009 with respect of National Ambient Air Quality Standards.	Being complied.
14	That the unit shall provide and maintain adequate dust collection and extraction system to control fugitive dust emissions at lignite crusher, lignite transfer points and lignite handling and storage areas.	Dust extraction systems are provided at each transfer points of lignite conveyer belt, ash handling system and Bag filters are provided at strategic locations.

15	That the industry shall maintain opacity meter with each boiler stack to monitor the emission level of particulate matter. The monthly observation will be submitted to R.O office along with the reason/clarification for any recorded violation of the	Continuous emission monitors (CEMS) are installed to monitor the emission levels from stacks and same connected to state & central pollution control board service. Monthly CEMS report being submitted to RO office.
16	The Low NOx burners shall be installed at boiler feeding system. That the level of SPM within distance 3-10 M from dust generating source/plant shall not exceed to 600 mg/Nm ³ in ambient air.	Boiler system is designed on CFBC Technology in which having low NOx generation. Parameters (NOx) with in stipulated limits. Necessary measures are being taken to comply with the stipulation. All the locations are under monitoring
17	That for the control fugitive emission guidelines / code of practice as issued by CPCB will be followed.	Necessary measures are taken to comply with the stipulation.
18	That the project proponent shall undertake measures and ensure that no fugitive fly ash emissions take place at any point of time.	Necessary measures are taken to comply with the stipulation.
19	That no industrial effluent will be discharged from the factory premises in to a Stream or well or sewer or land and the effluent generated from power Plant shall be re-used in the process.	All the effluent is being used inside the plant premises for green belt, road dust suppression and Ash Pond Dust Suppression.
20	The domestic effluent shall be treated up to prescribed standards and shall be Used for plantation/green belt development within the premises.	Domestic Sewage is being treated and using for in house plantation/ green belt development.
21	Ash pond shall be lined with HDPE/LDPE lining or any suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.	The ash pond is lined at the bottom with 0.5 mm thick HDPE geo-membrane, to avoid any leachate to the ground & Adequate safety measures are available to protect Ash dyke.
22	That the total fresh water requirement for unit-3 & 4 shall not exceed 21750.00 KLD (boiler/cooling-21000KLD + domestic – 22.5 KLD + industrial purpose- 600 KLD) which shall be met from IGNP Mohangarh.	Being complied.
23	That no ground water shall be abstracted without prior permission from the State Board and the Central Ground Water Authority.	Being complied.

24	That the domestic waste water shall be treated in STP of 100 KLD capacity which is common for all the units.	Noted & treated domestic sewage is being used in green belt development.
25	That suitable flow measuring devices/meters on the intake source of water, inlet and outlet effluent treatment / sewage treatment plant shall be installed and maintained. Daily record of water consumption, effluent generation and its Treatment and utilization shall be maintained.	Being complied.
26	That the trade effluent shall be treated in ETP comprising of CMB (Central Monitoring Basin) which has two basins of 4000 KLD capacity of each then through HRSCC (clarifier) of capacity 7440 KLD, followed by filters and eventually through RO system which is common for all the units.	Noted.
27	That the domestic waste water shall be treated in STP of 100 KLD capacity which is common for all the units.	Noted & treated domestic sewage is being used in green belt development.
28	That the industry shall undertake suitable measures for rain water harvesting for artificial recharge of ground water.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting done.
29	The industry shall comply with the MoEF, Government of India, Notification date 14th September 1999 with till the date amendments relating to fly ash management and shall update the details regarding utilization of fly ash on fly ash portal of CPCB.	Ash is being utilized as per MOEF guidelines and generation & utilization data uploaded on monthly basis on CPCB fly ash Portal.
30	That the unit shall install flow meters at inlet and outlet of STP and at outlet of ETP.	Being complied
31	That the unit shall submit details of solid waste generated from the plant to Regional Officer of the State Board, Balotra.	Being Complied
32	That the industry shall maintain Online Continuous Emission Monitoring System (OCEMS) (for stack and liquid) with proper connectivity with State Board OCEMS portal/CPCB server.	Continuous emission monitors (CEMS) are installed to monitor the emission levels from stacks & liquid and same connected to state & central pollution control board service.

33	That the Thermal power plant shall meet the limits of Boiler as per the Notification dated 07.12.2015 and 05.09.2022 issued by the Ministry of Environment, Forest and Climate Change, Government of India.	Being Complied
34	That the industry shall maintain online continuous monitoring system at stack attached to boiler to monitor the emission level of particulate matter (PM), SO ₂ , NO _x , Hg along with for effluents and connectivity of the same shall be ensured with RSPCB/CPCB server whenever plant is operated.	Continuous emission monitors (CEMS) are installed to monitor the emission levels from stacks & liquid and same connected to state & central pollution control board service.
35	That industry shall comply with the provisions of Hazardous & other Waste (Management & Transboundary movement) Rules, 2016 and record of daily hazardous waste generation and its disposal shall be maintained.	Being Complied
36	That the industry shall provide acoustic enclosure and adequate stack height of minimum 30 meters with one D.G. set of 1000 KVA (each).	Acoustic enclosure and adequate stack height Provided
37	That the Thermal power plant shall comply with water consumption limit as specified in the Notification dated 07/12/2015 issued by the Ministry of Environment, Forest and Climate Change (MoEF&CC).	Being Complied
38	That the industry shall carryout effluent sampling/stack monitoring/ambient air quality monitoring and submit quarterly analysis report from the State Board laboratory/ laboratory recognized by Ministry of Environment & Forests (MoE&F), Government of India.	Being Complied
39	That the industry shall ensure compliance of ambient air quality standard in respect of noise as prescribed under Environment (Protection) Act & Rules made therein.	Being Complied.
40	That the industry shall comply with the provisions of the Public Liability Insurance Act, 1991.	Being Complied.
41	That suitable measure for rain water harvesting for artificial recharge of ground water shall be taken.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting done.

42	That cemented roads shall be provided & maintained inside the premises to minimize the fugitive emissions due to vehicular movements.	Inside the premises all interconnected road has been constructed by Cemented & Bituminous and the same maintained well.
43	That the plantation in at least 33% of total area of the project in and around the cement plant shall be carried out & maintained	Being Complied
44	That this consent to operate shall be subject to compliance of any direction or order passed by NGT/Hon'ble Court of Law in the matter.	Noted – Being Complied.
45	That the industry shall carryout SO2 & NOx monitoring within 1 month from Board's lab so the adequacy of pollution control measures & compliance of MoEF & CC notification dated 05.09.2022 can be checked. That the industry shall carry out waste water analysis of RO reject water from Board's lab within 1 month so that direct water usage in ash quenching etc from RO reject can be ascertained.	Monitoring has been carried out from Board's lab on dated 07/03/2024, all parameters (SO2, NOx & ETP) with in stipulated limits.
46	That the industry shall carry out waste water analysis of RO reject water from Board's lab within 1 month so that direct water usage in ash quenching etc from RO reject can be ascertained.	Monitoring has been carried out from Board's lab on dated 07/03/2024, Parameters with in stipulated limits.
47	That the industry shall apply for CTO renewal before 2 months from the expiry of this consent.	Noted, shall be complied
48	That, notwithstanding anything provided hereinabove, the state board shall have power and reserves the right, as contained under section 27(2) of the water Act and under section 21(6) of the Air Act to review anyone or all the conditions imposed here in above and to make such variation as it deemed fit for the purpose of air act. & Water act.	Being Complied
49	That the grant of this consent to operate is issued from the environmental angle only, and does not above absolve the project proponent from the other statutory obligations prescribed under any other law or any other instrument in force. The sole and complete responsibility to comply with the conditions laid down in all other laws for the time- being in force, rests with the industry/unit/project proponent.	Noted, Being complied

50	That the grant of this Consent to Operate shall not, in any way, adversely affect or jeopardize the legal proceeding, if any, instituted in the past or that could be instituted against you by the State Board for violation of the provisions of the Water Act and Air Act or the Rules made thereunder.	Noted, Being Complied
51	That the Project Proponent shall comply with provisions of the E-waste (Management) Rules, 2016 and ensure that e-waste generated by them is channelized through collection center or dealer of authorized producer or dismantler or recycler or through designated take back service provider of the producer to authorized dismantler or recycler.	Being Complied
52	That the Project Proponent shall maintain record of e-waste generated by them in Form-2 and make such records available for scrutiny by the board	Being Complied
53	That the Project Proponent shall file annual returns in Form-3, to the Board on or before the 30th day of June following the financial year to which that return relates	Being Complied
54	That the transportation of e-waste shall be carried out as per the manifest system whereby the transporter shall be required to carry a document (three copies) prepared by the sender, giving the details as per Form-6.	Being Complied
55	That the Project Proponent shall comply with provisions of the Batteries (Management and Handling) Rules, 2001 (as amended) and submit half yearly returns (as bulk consumer, importer, auctioneer, recycler as the case may be) to the State Board as provided under Rule 10 (2) (ii) of the Battery (Management and Handling) Rules, 2001 (as amended). In Case the Project Proponent is not a bulk consumer even then the used batteries shall be returned to the authorized dealers or recyclers only	Being Complied
56	That the record of batteries purchased and sold/ returned to registered dealers and/ or authorized recyclers shall be maintained and made available to the officers of the Board during inspections.	Being Complied

Compliance to CTO for Unit 5 & 6

File No. F(Tech)/Barmer (Barmer)/3(1)/2008-2009/6524-6526

Order No. 2021-2022/CPM/8556, Dt: 10/02/2022

SN	Condition	Compliance
1	That this Consent to Operate is valid for a period from 01/11/2021 to 31/10/2026	Units are operated during the stipulated period.
2	That this consent is granted for manufacturing / producing following products / by Products or carrying out the following activities or operation/processes or providing following services with capacities of 270 MW.	The 8 x 135 MW lignite-based Power project is designed with a total capacity of 1080 MW. As per this Consent, Unit 5 & 6 is being operated to generate 270 MW of power.
3	That this consent to operate is for existing plant, process & capacity and separate consent to establish/operate is required to be taken for any addition/modification/alteration in process or change in capacity or change in fuel.	Noted and shall be complied
4	That the quantity of effluent generation and disposal along with mode of disposal for the Treated effluent. a. Domestic 75 KLD b. Industrial 9800 KLD c. Discharge Out Side Premises - NIL	Quantity of waste water generation is not exceed the stipulated. There would be no discharge outside the plant premises. All treated domestic sewage is being used in green belt development.
5	That the sources of air emissions along with pollution control measures and the Emission standards for the prescribed parameters shall be: SO ₂ 600 mg/Nm ³ Particulate Matter 50 mg/Nm ³ NO _x 450 mg/Nm ³ Hg compounds and its 0.03 mg/Nm ³ DG Set -1000KVA Acoustic Enclosure NO _x 710 ppm NMHC 100 mg/Nm ³ Particulate Matter 75 mg/Nm ³ CO 150 mg/Nm ³	Boiler System is designed with Circulating Fluidized Bed Technology – we are adding Lime along with Fuel firing. ESP is designed to comply with Stack Emission standard as stipulated. DG Sets are procured of designed to comply with Environmental Emission standard as stipulated

6	That the domestic sewage shall be treated before disposal so as to conform to the Standards prescribed by the Board as notified under the Environment (protection) Act-1986 for disposal on Land for irrigation. The main parameters for regular monitoring.	Domestic Sewage is being treated and used for green belt development irrigation.
7	That the trade effluent shall be treated before disposal so as to conform to the Standards prescribed under the Environment (protection) Act-1986 for disposal into Inland surface water.	The trade effluent is being treated in ETP to comply with the stipulation. Regular monitoring is carried out covering the main parameters stipulated.
8	That the industry shall obtain all the necessary permissions from concern authority and district administration Barmer for operation of 270 MW lignite coal based.	Noted – Being Complied.
9	That this consent to operate is being issued for production capacity of 2 x 135 MW (Unit 5 & 6) thermal plant	Noted – Being Complied.
10	That the total project cost of unit 5 & 6 is Rs. 1362.89 Crore. The industry shall take/obtain modification in consent to operate after paying fee as applicable.	Noted – Being Complied for Unit 5 & 6.
11	That the industry shall comply with all the conditions imposed by MoEF, Governments of India vide its office letter no.F.No. J-13011/58/2006- IAll(I)dated20/07/2007 while issuing EC to your project & also amendment made vide letter dated 19.11.2009 thereafter.	Being complied.
12	That all the conditions imposed vide CPCB letter noB-33014/07/2017-2018/IPC-II/TPP/15934 dated 11.12.2017 shall be complied in future in letter & sprit.	Being Complied.
13	That That all the conditions imposed vide letter no F (HDF)/Barmer (Barmer)/12(1)/2017-2018/1223-1225 dated 25/06/2019 shall be complied.	Being Complied.
14	That the charter of Corporate Responsibility for Environment Protection specified for power plants shall be complied	Being Complied.
15	That the Industry will comply with the standards as prescribed vide MOEF notification No. GSR 826(E) dated 16 th November 2009 with respect to National Ambient Air Quality Standards.	Being Complied.

16	That the industry shall provide & maintain adequate dust collection and Extraction system to control fugitive dust emission at coal crusher and coal Transfer points and coal handling and storage areas.	Dust Extraction & suppression Systems have been implemented at required location in lignite handling location. And road coal dust collector (mobile) unit is engaged at coal yard and nearby area to collect the same.
17	That the particulate emissions from stack of various sections of power plant shall Not exceed 50 mg/NM3	ESP is designed to comply with Stack Emission standard as stipulated with continuous emission monitoring system is being installed for the monitoring of flue emissions (As per MOEF issued a notification G.S.R. 243(E)-Environment (Protection) Amendment Rules, 2021 dated 31-03-2021. Our plant falls under Category C and the timeline provided by MOEF for this Category has been provided as 31th Dec 2024 to comply PM emission limits as per new norms).
18	That the industry shall maintain opacity meter with each boiler stack to monitor the emission level of particulate matter. The monthly observation will be submitted to R.O. Office along with the reason / clarification for any recorded violation of the prescribed standards.	Being Complied.
19	The Low NOx burners shall be installed at boiler feedingsystem.	Boiler system is designed on CFBC Technology in which having low NOx generation. Parameters (NOx) with in stipulated limits.
20	That the level of SPM within distance 3 -10 M from dust generating source/plant Shall not exceed to 600 mg/NM3 in ambient air.	Necessary measures are being taken to comply with the stipulation. All the locations are under monitoring.
21	That for the control fugitive emission guidelines / code of practice as issued by CPCB will be followed.	Necessary measures is taken to comply with the stipulation.
22	That the project proponent shall undertake measures and ensure that no fugitive fly ash emissions take place at any point of time.	Necessary measures is taken to comply with the stipulation.
23	That no industrials effluent will be discharged from the factory premises in to a Stream or well or sewer or land and the effluent generated from captive power Plant shall be used for ash quenching control of fugitive emission and plantation.	All the effluent is being used inside the plant premises for green belt, road dust suppression and Ash Pond Dust Suppression.
24	That the industrial effluents generated from R.O. rejects, DM plant & cooling tower shall be neutralized & be used for plantation, horticulture and ash quenching purpose. No industrial effluent will be discharged inside or outside the factory premises into a stream or well or sewer or on land.	That the industrial effluent generated from D.M. rejects & cooling Tower is being used for cooling proposes after taking it into Water circulation tank.

25	The domestic effluent shall be treated up to prescribed standards and shall be Used for plantation/green belt development within the premises.	Domestic Sewage is being treated and using for in house plantation/ green belt development.
26	Ash pond shall be lined with HDPE/LDPE lining or any suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.	The ash pond is lined at the bottom with 0.5 mm thick HDPE geo-membrane, to avoid any leachate to the ground & Adequate safety measures are available to protect Ash dyke.
27	That the total fresh water requirement for unit-V & VI shall not exceed 21750.00 KLD (boiler/cooling-21000KLD + domestic -150KLD + industrial purpose- 600 KLD) which shall be met from ground water i.e., IGNP Mohangarh.	Being complied.
28	That no ground water shall be abstracted without prior permission from the State Board and the Central Ground Water Authority.	Being complied.
29	That suitable flow measuring devices/meters on the intake source of water, inlet and outlet effluent treatment / sewage treatment plant shall be installed and maintained. Daily record of water consumption, effluent generation and its Treatment and utilization shall be maintained.	Being Complied.
30	That the industry shall undertake suitable measures for rain water harvesting for artificial recharge of ground water.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting done
31	The industry shall comply with the MOEF, Government of India, Notification date: 14th September 1999 with till the date amendments relating to fly ash Management and shall provide relevant details to the state Board, MoEF, Government of India. and as per the Notification dated 25/01/2016 issued by MoEF & CC, the industry shall upload on their website the details of stock of each type of ash available with them and thereafter shall update the stock position at least once a Month. The industry shall also ensure compliance of the other provisions of the aforesaid Notification.	Ash is being utilized as per MOEF guidelines and reported.
32	That the unit shall install flow meters at inlet and outlet of STP and at outlet of ETP.	Being Complied
33	That the unit shall submit details of solid waste generated from the plant to Regional Officer of the State Board, Balotra.	Being Complied

34	That the Thermal power plant shall meet the limits of Boiler (specified in condition no.5), as per the Notification dated 07.12.2015 issued by the Ministry of Environment, Forest and Climate Change, Government of India.	Being Complied
35	That industry shall comply with the provisions of Hazardous & other Waste (Management & Transboundary movement) Rules, 2016 and record of daily hazardous waste generation and its disposal shall be maintained.	Being Complied
36	That the industry shall provide acoustic enclosure and adequate stack height of minimum 30 meters with one D.G. set of 1000 KVA.	Acoustic enclosure and adequate stack height Provided
37	That the Thermal power plant shall comply with water consumption limit as specified in the Notification dated 07/12/2015 issued by the Ministry of Environment, Forest and Climate Change (MoEF&CC).	Being Complied
38	That the industry shall carryout effluent sampling/stack monitoring/ambient air quality monitoring and submit quarterly analysis report from the State Board laboratory/ laboratory recognized by Ministry of Environment & Forests (MoE&F), Government of India.	Being Complied
39	That the industry shall comply with the standards as prescribed vide MOEF notification no. GSR 826(E) dated 16th November, 2009 with respect to National Ambient Air Quality.	Being Complied
40	That the industry shall ensure compliance of ambient air quality standard in respect of noise as prescribed under Environment (Protection) Act & Rules made therein.	Being Complied.
41	That the industry shall comply with the provisions of the Public Liability Insurance Act, 1991.	Being Complied.
42	That the industry shall complete all the works in the stipulated time as per your commitment letter dated 1.2.2022, failing which bank guarantee of Rs.20,000/- shall be forfeited without further notice in the matter.	JSWE(B)L received The BG from RSPCB as we have completed all the works within stipulated time.
43	That the industry shall undertake suitable measures for rain water harvesting for artificial recharge of ground water.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting done.

44	That cemented roads shall be provided & maintained inside the premises to minimize the fugitive emissions due to vehicular movements.	Inside the premises all interconnected road has been constructed by Cemented & Bituminous and the same maintained well.
45	That the plantation in at least 33% of total area of the project in and around the cement plant shall be carried out & maintained	Being Complied
46	That this consent to operate shall be subject to compliance of any direction or order passed by NGT/Hon'ble Court of Law in the matter.	Noted – Being Complied.
48	That, notwithstanding anything provided hereinabove, the state board shall have power and reserves the right, as contained under section 27(2) of the water Act and under section 21(6) of the Air Act to review anyone or all the conditions imposed here in above and to make such variation as it deemed fit for the purpose of air act. & Water act	Being Complied
49	That the grant of this consent to operate is issued from the environmental angle only, and does not above absolve the project proponent from the other statutory obligations prescribed under any other law or any other instrument in force. The sole and complete responsibility to comply with the conditions laid down in all other laws for the time- being in force, rests with the industry/unit/project proponent.	Being Complied
50	That the Project Proponent shall comply with provisions of the E-waste (Management) Rules, 2016 and ensure that e-waste generated by them is channelized through collection center or dealer of authorized producer or dismantler or recycler or through designated take back service provider of the producer to authorized dismantler or recycler.	Being Complied
51	That the Project Proponent shall maintain record of e-waste generated by them in Form-2 and make such records available for scrutiny by the board	Being Complied
52	That the Project Proponent shall file annual returns in Form-3, to the Board on or before the 30th day of June following the financial year to which that return relates	Being Complied

53	That the transportation of e-waste shall be carried out as per the manifest system whereby the transporter shall be required to carry a document (three copies) prepared by the sender, giving the details as per Form-6.	Being Complied
54	That the Project Proponent shall comply with provisions of the Batteries (Management and Handling) Rules, 2001 (as amended) and submit half yearly returns (as bulk consumer, importer, auctioneer, recycler as the case may be) to the State Board as provided under Rule 10 (2) (ii) of the Battery (Management and Handling) Rules, 2001 (as amended). In	Being Complied
55	That the record of batteries purchased and sold/ returned to registered dealers and/ or authorized recyclers shall be maintained and made available to the officers of the Board during inspections.	Being Complied

Compliance to CTO for Unit 7 & 8

File No. F(Tech)/Barmer (Barmer)/3(1)/2008-2009/6527-6529

Order No. 2021-2022/CPM/8557, Dt: 10/02/2022

SN	Condition	Compliance
1	That this Consent to Operate is valid for a period from 01/11/2021 to 31/10/2026	Units are operated during the stipulated period.
2	That this consent is granted for manufacturing / producing following products / by Products or carrying out the following activities or operation/processes or providing following services with capacities of 270 MW.	The 8 x 135 MW lignite-based Power project is designed with a total capacity of 1080 MW. As per this Consent, Unit 7 & 8 is being operated to generate 270 MW of power.
3	That this consent to operate is for existing plant, process & capacity and separate consent to establish/operate is required to be taken for any addition/modification/alteration in process or change in capacity or change in fuel.	Noted and shall be complied
4	That the quantity of effluent generation and disposal along with mode of disposal for the Treated effluent. a. Domestic 75 KLD b. Industrial 9800 KLD c. Discharge Out Side Premises - NIL	Quantity of waste water generation is not exceed the stipulated. There would be no discharge outside the plant premises. All treated domestic sewage is being used in green belt development.
5	That the sources of air emissions along with pollution control measures and the Emission standards for the prescribed parameters shall be: SO ₂ 600 mg/Nm ³ Particulate Matter 50 mg/Nm ³ NO _x 450 mg/Nm ³ Hg compounds and its 0.03 mg/Nm ³ DG Set -1000KVA Acoustic Enclosure NO _x 710 ppm NMHC 100 mg/Nm ³ Particulate Matter 75 mg/Nm ³ CO 150 mg/Nm ³	Boiler System is designed with Circulating Fluidized Bed Technology – we are adding Lime along with Fuel firing. ESP is designed to comply with Stack Emission standard as stipulated. DG Sets are procured of designed to comply with Environmental Emission standard as stipulated

6	That the domestic sewage shall be treated before disposal so as to conform to the Standards prescribed by the Board as notified under the Environment (protection) Act-1986 for disposal on Land for irrigation. The main parameters for regular monitoring.	Domestic Sewage is being treated and used for green belt development irrigation.
7	That the trade effluent shall be treated before disposal so as to conform to the Standards prescribed under the Environment (protection) Act-1986 for disposal into Inland surface water.	The trade effluent is being treated in ETP to comply with the stipulation. Regular monitoring is carried out covering the main parameters stipulated.
8	That the industry shall obtain all the necessary permissions from concern authority and district administration Barmer for operation of 270 MW lignite coal based.	Noted – Being Complied.
9	That this consent to operate is being issued for production capacity of 2 x 135 MW (Unit 5 & 6) thermal plant	Noted – Being Complied.
10	That the total project cost of unit 7 & 8 is Rs. 1090.32 Crore. The industry shall take/obtain modification in consent to operate after paying fee as applicable.	Noted – Being Complied for Unit 7 & 8.
11	That the industry shall comply with all the conditions imposed by MoEF, Governments of India vide its office letter No. F. No. J-13011/58/2006- IAll(I)dated20/07/2007 while issuing EC to your project & also amendment made vide letter dated 19.11.2009 thereafter.	Being complied.
12	That all the conditions imposed vide CPCB letter noB-33014/07/2017-2018/IPC-II/TPP/15934 dated 11.12.2017 shall be complied in future in letter & sprit.	Being Complied.
13	That That all the conditions imposed vide letter no F (HDF)/Barmer (Barmer)/12(1)/2017-2018/1223-1225 dated 25/06/2019 shall be complied.	Being Complied.
14	That the charter of Corporate Responsibility for Environment Protection specified for power plants shall be complied	Being Complied.
15	That the Industry will comply with the standards as prescribed vide MOEF notification No. GSR 826(E) dated 16 th November 2009 with respect to National Ambient Air Quality Standards.	Being Complied.

16	That the industry shall provide & maintain adequate dust collection and Extraction system to control fugitive dust emission at coal crusher and coal Transfer points and coal handling and storage areas.	Dust Extraction & suppression Systems have been implemented at required location in lignite handling location. And road coal dust collector (mobile) unit is engaged at coal yard and nearby area to collect the same.
17	That the particulate emissions from stack of various sections of power plant shall Not exceed 50 mg/NM3	ESP is designed to comply with Stack Emission standard as stipulated with continuous emission monitoring system is being installed for the monitoring of flue emissions (As per MOEF issued a notification G.S.R. 243(E)-Environment (Protection) Amendment Rules, 2021 dated 31-03-2021. Our plant falls under Category C and the timeline provided by MOEF for this Category has been provided as 31th Dec 2024 to comply PM emission limits as per new norms).
18	That the industry shall maintain opacity meter with each boiler stack to monitor the emission level of particulate matter. The monthly observation will be submitted to R.O. Office along with the reason / clarification for any recorded violation of the prescribed standards.	Being Complied.
19	The Low NOx burners shall be installed at boiler feedingsystem.	Boiler system is designed on CFBC Technology in which having low NOx generation. Parameters (NOx) with in stipulated limits.
20	That the level of SPM within distance 3 -10 M from dust generating source/plant Shall not exceed to 600 mg/NM3 in ambient air.	Necessary measures are being taken to comply with the stipulation. All the locations are under monitoring.
21	That for the control fugitive emission guidelines / code of practice as issued by CPCB will be followed.	Necessary measures is taken to comply with the stipulation.
22	That the project proponent shall undertake measures and ensure that no fugitive fly ash emissions take place at any point of time.	Necessary measures is taken to comply with the stipulation.
23	That no industrials effluent will be discharged from the factory premises in to a Stream or well or sewer or land and the effluent generated from captive power Plant shall be used for ash quenching control of fugitive emission and plantation.	All the effluent is being used inside the plant premises for green belt, road dust suppression and Ash Pond Dust Suppression.
24	That the industrial effluents generated from R.O. rejects, DM plant & cooling tower shall be neutralized & be used for plantation, horticulture and ash quenching purpose. No industrial effluent will be discharged inside or outside the factory premises into a stream or well or sewer or	That the industrial effluent generated from D.M. rejects & cooling Tower is being used for cooling proposes after taking it into Water circulation tank.

25	The domestic effluent shall be treated up to prescribed standards and shall be Used for plantation/green belt development within the premises.	Domestic Sewage is being treated and using for in house plantation/ green belt development.
26	Ash pond shall be lined with HDPE/LDPE lining or any suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached.	The ash pond is lined at the bottom with 0.5 mm thick HDPE geo-membrane, to avoid any leachate to the ground & Adequate safety measures are available to protect Ash dyke.
27	That the total fresh water requirement for unit-VII & VIII shall not exceed 21750.00 KLD (boiler/cooling-21000KLD + domestic -150KLD + industrial purpose- 600 KLD) which shall be met from ground water i.e., IGNP Mohangarh.	Being complied.
28	That no ground water shall be abstracted without prior permission from the State Board and the Central Ground Water Authority.	Being complied.
29	That suitable flow measuring devices/meters on the intake source of water, inlet and outlet effluent treatment / sewage treatment plant shall be installed and maintained. Daily record of water consumption, effluent generation and its Treatment and utilization shall be maintained.	Being Complied.
30	That the industry shall undertake suitable measures for rain water harvesting for artificial recharge of ground water.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting done.
31	The industry shall comply with the MOEF, Government of India, Notification date: 14th September 1999 with till the date amendments relating to fly ash Management and shall provide relevant details to the state Board, MoEF, Government of India. and as per the Notification dated 25/01/2016 issued by MoEF & CC, the industry shall upload on their website the details of stock of each type of ash available with them and thereafter shall update the stock position at least once a Month. The industry shall also ensure compliance of the other provisions of the aforesaid Notification.	Ash is being utilized as per MOEF guidelines and reported.
32	That the unit shall install flow meters at inlet and outlet of STP and at outlet of ETP.	Being Complied
33	That the unit shall submit details of solid waste generated from the plant to Regional Officer of the State Board, Balotra.	Being Complied

34	That the Thermal power plant shall meet the limits of Boiler (specified in condition no.5), as per the Notification dated 07.12.2015 issued by the Ministry of Environment, Forest and Climate Change, Government of India.	Being Complied
35	That industry shall comply with the provisions of Hazardous & other Waste (Management & Transboundary movement) Rules, 2016 and record of daily hazardous waste generation and its disposal shall be maintained.	Being Complied
36	That the industry shall provide acoustic enclosure and adequate stack height of minimum 30 meters with one D.G. set of 1000 KVA.	Acoustic enclosure and adequate stack height Provided
37	That the Thermal power plant shall comply with water consumption limit as specified in the Notification dated 07/12/2015 issued by the Ministry of Environment, Forest and Climate Change (MoEF&CC).	Being Complied
38	That the industry shall carryout effluent sampling/stack monitoring/ambient air quality monitoring and submit quarterly analysis report from the State Board laboratory/ laboratory recognized by Ministry of Environment & Forests (MoE&F), Government of India.	Being Complied
39	That the industry shall comply with the standards as prescribed vide MOEF notification no. GSR 826(E) dated 16th November, 2009 with respect to National Ambient Air Quality.	Being Complied
40	That the industry shall ensure compliance of ambient air quality standard in respect of noise as prescribed under Environment (Protection) Act & Rules made therein.	Being Complied.
41	That the industry shall comply with the provisions of the Public Liability Insurance Act, 1991.	Being Complied.
42	That the industry shall complete all the works in the stipulated time as per your commitment letter dated 1.2.2022, failing which bank guarantee of Rs.20,000/- shall be forfeited without further notice in the matter.	JSWE(B)L received The BG from RSPCB as we have completed all the works within stipulated time.
43	That the industry shall undertake suitable measures for rain water harvesting for artificial recharge of ground water.	Rain Water Harvesting is conceptualized in the design of the Plant and a Rain Harvesting done.

44	That cemented roads shall be provided & maintained inside the premises to minimize the fugitive emissions due to vehicular movements.	Inside the premises all interconnected road has been constructed by Cemented & Bituminous and the same maintained well.
45	That the plantation in at least 33% of total area of the project in and around the cement plant shall be carried out & maintained	Being Complied
46	That this consent to operate shall be subject to compliance of any direction or order passed by NGT/Hon'ble Court of Law in the matter.	Noted – Being Complied.
48	That, notwithstanding anything provided hereinabove, the state board shall have power and reserves the right, as contained under section 27(2) of the water Act and under section 21(6) of the Air Act to review anyone or all the conditions imposed here in above and to make such variation as it deemed fit for the purpose of air act. & Water act.	Being Complied
49	That the grant of this consent to operate is issued from the environmental angle only, and does not above absolve the project proponent from the other statutory obligations prescribed under any other law or any other instrument in force. The sole and complete responsibility to comply with the conditions laid down in all other laws for the time- being in force, rests with the industry/unit/project proponent.	Being Complied
50	That the Project Proponent shall comply with provisions of the E-waste (Management) Rules, 2016 and ensure that e-waste generated by them is channelized through collection center or dealer of authorized producer or dismantler or recycler or through designated take back service provider of the producer to authorized dismantler or recycler.	Being Complied
51	That the Project Proponent shall maintain record of e-waste generated by them in Form-2 and make such records available for scrutiny by the board	Being Complied
52	That the Project Proponent shall file annual returns in Form-3, to the Board on or before the 30th day of June following the financial year to which that return relates	Being Complied

53	That the transportation of e-waste shall be carried out as per the manifest system whereby the transporter shall be required to carry a document (three copies) prepared by the sender, giving the details as per Form-6.	Being Complied
54	That the Project Proponent shall comply with provisions of the Batteries (Management and Handling) Rules, 2001 (as amended) and submit half yearly returns (as bulk consumer, importer, auctioneer, recycler as the case may be) to the State Board as provided under Rule 10 (2) (ii) of the Battery (Management and Handling) Rules, 2001 (as amended). In	Being Complied
55	That the record of batteries purchased and sold/ returned to registered dealers and/ or authorized recyclers shall be maintained and made available to the officers of the Board during inspections.	Being Complied

Compliance Status of Thermal Plant – Charter on Corporate Responsibility for Environmental Protection

Sr. No.	CREP points for Thermal Plant	Compliance status
1	Implementation of Environmental Standards (emission & effluent) in non-compliant* Power Plants (31 & 27)	Project come up in 2006 – Not Applicable
	- Submission of action plan June 30, 2003	
	- Placement of order for Pollution of control equipment September, 2003	
	- Installation & commission December -31, 2005	
2	For existing thermal power plants, a feasibility study will be carried out by Central Electricity Authority (CEA) to examine possibility to reduce the particulate matter emissions to 100 mg/Nm ³ . The studies shall also suggest the road map to meet 100 mg/Nm ³ . The studies shall also suggest the road map to meet 100 mg/Nm ³ wherever found feasible. CEA shall submit the report by March 2004.	Project come up in 2006 – Project is designed for the particulate matter emissions to 100 mg/Nm ³ . MOEF has also stipulated in EC conditions.
3	New / expansion power projects to be accorded environmental clearance on or after 1.4.1.2003 shall meet the limit of 100 mg/Nm ³ for particulate matter.	Complied
4	Development of SO ₂ & NO _x emission standards for coal-based plants by December 2003.	Complied as per EC conditions by MOEF and CFE & CTO conditions by RSPCB
	-New/ expansion power projects shall meet the limit of SO ₂ & NO _x w.e.f. 1.1.2005.	
	- Existing power plants shall meet the limit of SO ₂ & NO _x w.e.f. 1.1.2006.	
5	Install/activate opacity meters/ continuous monitoring system in all the units by December 31, 2004 with proper calibration system.	All Eight flue has equipped with CEMS system with Opacity meter
6	Development of guidelines/ standards for mercury and other toxic heavy metals emissions by December 2003.	The project is Lignite Coal Based Pit head project and EC, CTO and CFE Conditions being complied. Both are well below the norms
7	Review of stack height requirement and guidelines for power plants based on micro meteorological data by June 2003.	Stack height has been designed as per Micro Meteorological conditions and condition of EC granted by MOEF.
8	Implementation of use of beneficiated coal as per GOI Notification:	Not Applicable
	Power plants will sign fuel supply agreement (FSA)	– Project is pit head project and

	Options/mechanism for setting up of coal washeries as a long-term measure	designed on basis of Lignite coal from Adjacent Kapurdi and Jalipa Lignite.
	* Coal India will up its own washery	
	* State Electricity Board to set up its own washery	
	* Coal India to ask private entrepreneurs to set up washeries for CIL and taking washing charges	
	* SEBs to select a private entrepreneur to set up a washery near pit-head installation of coal beneficiation plant	
9	Power plants will indicate their requirement of abandoned coal mines for ash disposal & Coal India/ MOC shall provide the list of abandoned mines by June 2003 to CEA.	Complied
10	Power plants will provide dry ash to the users outside the premises or uninterrupted access to the users within six months.	This is in practice – Complied
11	Power Plants should provide dry fly ash free of cost to the users.	This is in practice – Complied
12	State P.W. Ds/ construction & development agencies shall also adhere to the specifications/Schedules of CPWD for ash-based products utilization MoEF will take up the matter with State Governments.	
13	(i) New plants to be accorded environmental 1.04.2003 shall adopt dry fly ash extraction or dry disposal system or Medium (35-40%) ash concentration slurry disposal system or Lean phase with hundred percent ash water re-circulation system depending upon site specific environmental situation.	Dry Fly ash Handling system is incorporated for better utilization of Ash.
	(ii) Existing plants shall adopt any of the systems mentioned in 13 (i) by December 2004.	Not applicable
14	Fly ash Mission shall prepare guidelines/manuals for fly ash utilization by March 2004.	Currently Cement Manufacturing Industries and Brick manufactures are lifting up Ash.
15	New plants shall promote adoption of clean coal and clean power generation technologies	Project is pit head project and designed on basis of Lignite coal from Adjacent Kapurdi and Jalipa Lignite.

STACK EMISSION MONITORING RESULTS APRIL – 2024 to SEP – 2024
Month: APR' 2024

SN	Parameters	UOM	Unit-I	Unit-II	Unit-III	Unit-IV	Unit-V	Unit-VI	Unit-VII	Unit-VIII
1	Average Velocity	m/Sec	SHUT DOWN	14.44	13.98	13.14	15.53	14.46	14.51	13.58
2	Flow	Nm3/Sec		111.6	108.8	104.2	121.1	114.1	113.7	107.4
3	Stack Exit Temp.	0C		160	157	149	156	151	154	150
4	Particulate Matter	mg/Nm3		41.9	34.4	36.5	35.5	38.9	47.8	43.2
5	Sulphur Dioxide	mg/Nm3		438.7	441.2	449.7	461.5	482.1	518.5	513.7
6	Oxides of Nitrogen	mg/Nm3		145.2	150.3	158.4	141.2	129.8	126.8	129.8

Month: MAY' 2024

SN	Parameters	UOM	Unit-I	Unit-II	Unit-III	Unit-IV	Unit-V	Unit-VI	Unit-VII	Unit-VIII
1	Average Velocity	m/Sec	SHUT DOWN	18.11	19.47	19.76	18.82	19.06	SHUT DOWN	19.86
2	Flow	Nm3/Sec		138.3	149.7	153.4	148.1	146.3		153.8
3	Stack Exit Temp.	0C		165	162	158	152	163		159
4	Particulate Matter	mg/Nm3		36.8	34.2	37.2	35.8	38.6		42.7
5	Sulphur Dioxide	mg/Nm3		467.8	459.7	458.2	468.9	476.4		491.5
6	Oxides of Nitrogen	mg/Nm3		123.6	120.4	111.7	110.8	113.3		122.5

Month: JUNE' 2024

SN	Parameters	UOM	Unit-I	Unit-II	Unit-III	Unit-IV	Unit-V	Unit-VI	Unit-VII	Unit-VIII
1	Average Velocity	m/Sec	18.99	19.43	19.88	19.78	19.15	19.30	19.93	20.19
2	Flow	Nm3/Sec	142.8	148.8	150.5	148.0	144.9	148.4	150.2	150.8
3	Stack Exit Temp.	0C	172	164	169	174	169	162	171	175
4	Particulate Matter	mg/Nm3	41.4	40.4	31.5	35.2	38.7	37.2	39.1	42.9
5	Sulphur Dioxide	mg/Nm3	454.1	484.3	446.9	447.3	474.3	454.5	451.3	495.0
6	Oxides of Nitrogen	mg/Nm3	120.1	135.0	115.8	107.1	116.4	120.1	133.2	125.9

ANNEXURE-IV

Month: July' 2024

SN	Parameters	UOM	Unit-I	Unit-II	Unit-III	Unit-IV	Unit-V	Unit-VI	Unit-VII	Unit-VIII
1	Average Velocity	m/Sec	15.53	15.35	15.53	16.16	18.86	14.80	15.54	16.13
2	Flow	Nm ³ /Sec	121.1	121.7	119.4	129.0	143.7	114.9	117.6	125.2
3	Stack Exit Temp.	0C	156	149	162	146	166	158	169	158
4	Particulate Matter	mg/Nm ³	42.2	38.3	45.6	37.6	34.1	36.1	43.5	40.4
5	Sulphur Dioxide	mg/Nm ³	460.5	483.5	490.0	462.6	469.5	464.9	466.7	487.2
6	Oxides of Nitrogen	mg/Nm ³	114.9	127.6	128.9	118.3	111.7	105.1	117.8	120.7

Month: AUG' 2024

SN	Parameters	UOM	Unit-I	Unit-II	Unit-III	Unit-IV	Unit-V	Unit-VI	Unit-VII	Unit-VIII
1	Average Velocity	m/Sec	17.85	18.57	18.23	17.64	17.69	17.42	17.38	18.40
2	Flow	Nm ³ /Sec	138.2	142.5	138.9	136.9	140.2	136.5	136.8	141.8
3	Stack Exit Temp.	0C	159	163	166	158	149	154	152	161
4	Particulate Matter	mg/Nm ³	37.5	40.2	41.9	42.5	35.81	39.3	36.9	38.7
5	Sulphur Dioxide	mg/Nm ³	467.8	486.4	424.7	478.0	450.1	444.8	421.9	413.4
6	Oxides of Nitrogen	mg/Nm ³	123.6	119.2	127.8	111.7	108.4	107.2	140.1	139.1

Month: SEP' 2024

SN	Parameters	UOM	Unit-I	Unit-II	Unit-III	Unit-IV	Unit-V	Unit-VI	Unit-VII	Unit-VIII
1	Average Velocity	m/Sec	17.38	17.87	17.54	17.27	16.85	16.94	17.86	16.88
2	Flow	Nm ³ /Sec	134.6	137.4	135.5	132.5	127.5	130.6	139.0	131.0
3	Stack Exit Temp.	0C	159	162	160	163	169	161	157	158
4	Particulate Matter	mg/Nm ³	38.3	36.6	35.3	38.5	33.6	42.0	40.2	42.8
5	Sulphur Dioxide	mg/Nm ³	419.0	424.5	413.3	407.3	404.7	396.0	404.5	427.6
6	Oxides of Nitrogen	mg/Nm ³	129.8	137.1	144.2	115.8	122.5	136.0	130.0	138.1



ANNEXURE-II

Unit # 1 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	Unit	Shut	Down
	Max			
May-24	Average	Unit	Shut	Down
	Max			
Jun-24	Average	403.15	166.66	38.65
	Max	512.32	261.67	44.74
July-24	Average	471.67	207.26	35.70
	Max	515.33	260.98	42.34
Aug-24	Average	480.78	204.68	37.70
	Max	527.38	249.73	43.94
Sep-24	Average	480.95	189.15	38.27
	Max	507.61	262.29	45.32

Unit # 2 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	386.85	161.34	35.91
	Max	438.54	188.46	38.93
May-24	Average	405.64	152.65	35.45
	Max	447.14	185.15	41.56
Jun-24	Average	403.95	132.32	39.94
	Max	447.53	148.06	44.87
July-24	Average	420.65	126.66	30.47
	Max	454.34	164.23	38.05
Aug-24	Average	405.52	119.47	32.04
	Max	449.19	155.82	39.49
Sep-24	Average	378.78	126.58	37.35
	Max	451.77	156.47	45.42





ANNEXURE-II

Unit # 3 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	485.46	162.39	41.66
	Max	515.37	221.27	43.56
May-24	Average	465.64	175.33	40.79
	Max	531.53	198.57	43.85
Jun-24	Average	439.80	160.03	41.88
	Max	509.09	200.10	44.30
July-24	Average	446.78	165.95	39.88
	Max	510.92	241.29	43.92
Aug-24	Average	448.59	212.24	39.27
	Max	522.27	250.66	41.14
Sep-24	Average	490.69	267.32	40.10
	Max	528.99	295.22	44.57

Unit # 4 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	417.64	191.56	38.24
	Max	519.13	254.60	40.09
May-24	Average	508.82	161.27	38.73
	Max	529.57	188.14	40.89
Jun-24	Average	470.59	160.49	34.36
	Max	513.19	182.50	40.87
July-24	Average	479.40	152.63	38.14
	Max	513.89	237.23	40.87
Aug-24	Average	447.60	198.12	35.46
	Max	510.11	278.32	40.89
Sep-24	Average	446.75	230.95	38.20
	Max	480.31	257.20	41.81





ANNEXURE-II

Unit # 5 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	487.32	162.82	35.53
	Max	518.76	229.33	40.81
May-24	Average	419.11	208.88	36.48
	Max	507.30	262.77	41.96
Jun-24	Average	450.51	157.62	37.29
	Max	516.85	182.34	42.72
July-24	Average	458.00	155.42	40.44
	Max	518.37	193.54	44.31
Aug-24	Average	451.74	143.87	40.03
	Max	512.54	188.31	43.13
Sep-24	Average	487.74	155.42	41.38
	Max	511.72	188.52	45.44

Unit # 6 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	439.69	221.95	44.37
	Max	550.83	288.16	48.84
May-24	Average	523.00	178.24	44.95
	Max	555.00	271.50	48.50
Jun-24	Average	509.96	209.45	38.36
	Max	519.33	273.56	45.69
July-24	Average	476.75	215.63	31.18
	Max	526.73	288.28	42.24
Aug-24	Average	452.79	172.69	32.91
	Max	512.21	267.76	38.45
Sep-24	Average	495.54	187.54	34.75
	Max	521.21	263.30	41.25



Unit # 7 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	387.82	206.50	31.09
	Max	461.68	236.27	39.91
May-24	Average	UNIT	SHUT	DOWN
	Max			
Jun-24	Average	417.91	235.40	35.01
	Max	503.31	258.53	41.60
July-24	Average	399.86	191.23	31.86
	Max	484.11	277.45	39.13
Aug-24	Average	461.59	196.87	33.27
	Max	495.68	238.66	36.52
Sep-24	Average	434.72	181.99	34.69
	Max	501.61	214.40	41.48

Unit # 8 - Continuous Emission Monitoring System-CEMS DATA

Month		SOX mg/m3	NOX mg/m3	SPM mg/m3
APR-24	Average	465.62	207.55	32.66
	Max	511.68	288.19	37.88
May-24	Average	478.20	151.06	39.13
	Max	512.93	183.12	44.91
Jun-24	Average	497.34	178.58	39.61
	Max	518.77	226.33	45.33
July-24	Average	491.34	205.84	37.87
	Max	519.66	251.80	44.26
Aug-24	Average	463.21	187.70	33.86
	Max	507.68	234.89	39.45
Sep-24	Average	471.14	183.34	34.22
	Max	509.88	246.46	38.93

Ambient Air Quality Data- APRIL, 2024 – SEP, 2023
Month – April' 2024

SN	Location (Avg. 24 Hrs.)	PM-10 (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	PM-2.5 (µg/m ³)
1	Reservoir Area	20.56	10.44	16.52	0.24	16.02
2	Main Gate	33.11	16.18	36.24	0.28	25.91
3	Ash pond	34.39	10.21	26.21	0.46	22.06
4	Bhardesh Village	72.74	19.03	33.51	0.89	41.01
5	Ishrpura Village	72.79	16.79	30.77	0.68	40.37
6	Chuli Village	74.37	18.03	34.37	0.84	41.95

Month – May' 2024

SN	Location (Avg. 24 Hrs.)	PM-10 (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	PM-2.5 (µg/m ³)
1	Reservoir Area	20.34	7.27	10.40	0.22	13.86
2	Main Gate	29.32	7.29	36.26	0.32	23.95
3	Ash pond	23.29	8.20	21.02	0.46	17.55
4	Bhardesh Village	76.21	16.35	33.56	0.77	43.58
5	Ishrpura Village	76.37	18.96	35.72	0.74	42.21
6	Chuli Village	76.24	17.23	34.09	0.64	42.97

Month – June' 2024

SN	Location (Avg. 24 Hrs.)	PM-10 (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	PM-2.5 (µg/m ³)
1	Reservoir Area	28.13	6.26	17.19	0.22	18.00
2	Main Gate	28.78	12.29	31.24	0.37	8.53
3	Ash pond	27.50	6.57	17.11	0.70	19.07
4	Bhardesh Village	76.15	16.30	34.17	0.62	42.41
5	Ishrpura Village	76.59	18.32	36.05	0.52	43.35
6	Chuli Village	73.71	17.74	38.04	0.60	42.36

Month – July' 2024

SN	Location (Avg. 24 Hrs.)	PM-10 ($\mu\text{g}/\text{m}^3$)	SO ₂ ($\mu\text{g}/\text{m}^3$)	NO ₂ ($\mu\text{g}/\text{m}^3$)	CO (mg/m^3)	PM-2.5 ($\mu\text{g}/\text{m}^3$)
1	Reservoir Area	30.81	5.25	24.36	0.26	15.70
2	Main Gate	30.81	13.99	26.26	0.48	20.70
3	Ash pond	24.06	16.51	19.13	0.98	20.78
4	Bhardesh Village	75.68	16.18	35.68	0.70	42.76
5	Ishrpura Village	73.75	17.22	34.08	0.62	41.58
6	Chuli Village	76.10	17.45	35.85	0.44	39.35

Month – Aug' 2024

SN	Location (Avg. 24 Hrs.)	PM-10 ($\mu\text{g}/\text{m}^3$)	SO ₂ ($\mu\text{g}/\text{m}^3$)	NO ₂ ($\mu\text{g}/\text{m}^3$)	CO (mg/m^3)	PM-2.5 ($\mu\text{g}/\text{m}^3$)
1	Reservoir Area	31.18	4.95	22.10	0.31	13.49
2	Main Gate	31.91	15.77	26.23	0.40	17.68
3	Ash pond	33.96	28.15	12.08	0.57	17.28
4	Bhardesh Village	72.54	16.75	31.78	0.54	38.07
5	Ishrpura Village	73.54	16.01	33.53	0.52	39.71
6	Chuli Village	73.64	17.67	34.77	0.53	40.88

Month – Sep' 2024

SN	Location (Avg. 24 Hrs.)	PM-10 ($\mu\text{g}/\text{m}^3$)	SO ₂ ($\mu\text{g}/\text{m}^3$)	NO ₂ ($\mu\text{g}/\text{m}^3$)	CO (mg/m^3)	PM-2.5 ($\mu\text{g}/\text{m}^3$)
1	Reservoir Area	37.59	18.31	37.64	0.24	18.52
2	Main Gate	46.20	5.99	36.25	0.52	31.00
3	Ash pond	42.71	19.07	34.80	0.61	32.18
4	Bhardesh Village	75.86	16.30	32.20	0.57	40.34
5	Ishrpura Village	75.90	16.18	32.85	0.62	42.32
6	Chuli Village	76.29	16.27	37.04	0.56	44.39

Effluent Water Quality Apr- 2024 to Sep- 2024

SN	Parameters	UoM	CPCB Limits	Results					
				April	May	June	July	Aug	Sept
1.	pH		6.5-8.5	7.91	7.81	7.69	7.64	7.89	7.94
2.	Biochemical Oxygen Demand (BOD) @ 27Deg C for 3 days	mg/L	< 30.0	16.50	18.00	18.50	20.00	19.00	16.75
3.	Chemical Oxygen Demand (COD)	mg/L	< 250	94.5	93.75	88.00	92.00	99.75	92.75
4.	Total Kjeldhal Nitrogen as NH3	mg/L	< 100	9.08	17.95	22.65	13.60	20.53	10.74
5.	Free Available Chlorine	mg/L	< 0.5	BDL	BDL	BDL	BDL	BDL	BDL
6.	Oil & Grease	mg/L	< 20	1.35	1.68	1.48	1.45	1.85	1.40
7.	Copper as Cu	mg/L	< 1	BDL	BDL	BDL	BDL	BDL	BDL
8.	Zinc as Zn	mg/L	< 1	0.114	BDL	0.139	0.167	0.11	0.145
9.	Iron as Fe	mg/L	< 1	0.125	0.15	0.269	0.137	0.200	0.277
10.	Total Suspended Solid	mg/L	< 100	29.00	41.50	37.25	37.50	39.75	35.25
11.	Ammonical Nitrogen as N	mg/L	< 50	3.13	10.2	9.79	5.38	10.06	4.45
12.	Nitrate Nitrogen	mg/L	< 10	1.55	1.58	1.65	1.90	2.13	1.14
13.	Total Chromium as Cr	mg/L	< 1	BDL<0.01	BDL<0.01	BDL<0.01	BDL<0.01	BDL<0.01	BDL<0.01



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Aquatech Systems (Asia) Pvt. Ltd.
Survey No.244/2,
Rajiv Gandhi Infotech Park,
Hinjewadi, Pune – 411 057, India

Report No. AAL WQT-20240420001

Date of Receiving: 20/04/2024

Date of Starting: 20/04/2024

Date of Completion: 25/04/2024

Date of Reporting: 25/04/2024

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Bottle

Sample Submitted By: Customer

Sample Description: STP Outlet Water

Sample ID: Main Plant
STP-100 KLD

TEST RESULT

S. No.	Test parameters	Unit	Results	Limits as per Environment (Protection) Rules,1986 Schedule-VI General Standards for Discharge		Testing Method
				Inland Surface Water	Land for Irrigation	
1	pH Value	-	7.70	5.5 - 9.0	5.5 - 9.0	IS 3025(P-11)-2022
2	Total Suspended Solids	mg/l	20.0	100 Max.	200 Max.	IS 3025(P-17)-2022
3	Oil & Grease	mg/l	<2.0	10 Max.	10 Max.	IS 3025(P-39)-2021
4	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	12.0	30 Max.	100 Max.	IS 3025(P-44)-2023
5	Chemical Oxygen Demand (COD)	mg/l	62.0	250 Max.	NS	IS 3025(P-58)-2023
6	Total Nitrogen (as N)	mg/l	13.0	NS	NS	IS 3025(P-34)-1988
7	Ammonical Nitrogen (as N)	mg/l	6.4	50 Max.	NS	IS 3025(P-34)-1988
8	Faecal Coliform	MPN/100ml	40	<100		IS 1622-1981

NS=Not Specified

****End of Report****

Vinay Dixit
(Microbiologist)

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
- The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred not implied.
 - Total liability of our laboratory is limited to the invoice amount.
 - This report shall not be reproduced wholly or in part without written consent of the laboratory.
 - This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 - The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Aquatech Systems (Asia) Pvt. Ltd.
Survey No.244/2,
Rajiv Gandhi Infotech Park,
Hinjewadi, Pune – 411 057, India

Report No. AAL WQT-20240520046

Date of Receiving: 20/05/2024

Date of Starting: 20/05/2024

Date of Completion: 25/05/2024

Date of Reporting: 25/05/2024

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Bottle

Sample Submitted By: Customer

Sample Description: STP Outlet Water

Sample ID: Main Plant
STP-100 KLD

TEST RESULT

S. No.	Test parameters	Unit	Results	Limits as per Environment (Protection) Rules,1986 Schedule-VI		Testing Method
				General Standards for Discharge		
				Inland Surface Water	Land for Irrigation	
1	pH Value	-	7.89	5.5 - 9.0	5.5 - 9.0	IS 3025(P-11)-2022
2	Total Suspended Solids	mg/l	24.0	100 Max.	200 Max.	IS 3025(P-17)-2022
3	Oil & Grease	mg/l	<2.0	10 Max.	10 Max.	IS 3025(P-39)-2021
4	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	14.0	30 Max.	100 Max.	IS 3025(P-44)-2023
5	Chemical Oxygen Demand (COD)	mg/l	76.0	250 Max.	NS	IS 3025(P-58)-2023
6	Total Nitrogen (as N)	mg/l	14.0	NS	NS	IS 3025(P-34)-1988
7	Ammonical Nitrogen (as N)	mg/l	7.3	50 Max.	NS	IS 3025(P-34)-1988
8	Faecal Coliform	MPN/100mL	50	<100		IS 1622-1981

NS=Not Specified

****End of Report****

Vinay Dixit
(Microbiologist)

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred not implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Aquatech Systems (Asia) Pvt. Ltd.
Survey No.244/2,
Rajiv Gandhi Infotech Park,
Hinjewadi, Pune – 411 057, India

Sample Description: STP Outlet Water

Sample ID: JSW Energy
Main Plant, STP-100 KLD

Report No. AAL WQT-20240620034

Date of Receiving: 20/06/2024

Date of Starting: 20/06/2024

Date of Completion: 25/06/2024

Date of Reporting: 25/06/2024

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Bottle

Sample Submitted By: Customer

TEST RESULT

S. No.	Test parameters	Unit	Results	Limits as per Environment (Protection) Rules, 1986 Schedule-VI General Standards for Discharge		Testing Method
				Inland Surface Water	Land for Irrigation	
1	pH Value	-	7.52	5.5 - 9.0	5.5 - 9.0	IS 3025(P-11)-2022
2	Total Suspended Solids	mg/l	22.0	100 Max.	200 Max.	IS 3025(P-17)-2022
3	Oil & Grease	mg/l	<2.0	10 Max.	10 Max.	IS 3025(P-39)-2021
4	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	17.0	30 Max.	100 Max.	IS 3025(P-44)-2023
5	Chemical Oxygen Demand (COD)	mg/l	89.0	250 Max.	NS	IS 3025(P-58)-2023
6	Total Nitrogen (as N)	mg/l	16.0	NS	NS	IS 3025(P-34)-1988
7	Ammonical Nitrogen (as N)	mg/l	5.6	50 Max.	NS	IS 3025(P-34)-1988
8	Faecal Coliform	MPN/100ml	70	<100		IS 1622-1981

NS=Not Specified

****End of Report****

Vinay Dixit
(Microbiologist)

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
- The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred not implied.
 - Total liability of our laboratory is limited to the invoice amount.
 - This report shall not be reproduced wholly or in part without written consent of the laboratory.
 - This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 - The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Aquatech Systems (Asia) Pvt. Ltd.
Survey No.244/2,
Rajiv Gandhi Infotech Park,
Hinjewadi, Pune – 411 057, India

Sample Description: STP Outlet Water

Sample ID: JSW Energy
Main Plant, STP-100 KLD

Report No. AAL WQT-20240720001

Date of Receiving: 20/07/2024

Date of Starting: 20/07/2024

Date of Completion: 25/07/2024

Date of Reporting: 25/07/2024

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Bottle

Sample Submitted By: Customer

TEST RESULT

S. No.	Test parameters	Unit	Results	Limits as per Environment (Protection) Rules, 1986 Schedule-VI General Standards for Discharge		Testing Method
				Inland Surface Water	Land for Irrigation	
1	pH Value	-	7.82	5.5 - 9.0	5.5 - 9.0	IS 3025(P-11)-2022
2	Total Suspended Solids	mg/l	27.0	100 Max.	200 Max.	IS 3025(P-17)-2022
3	Oil & Grease	mg/l	<2.0	10 Max.	10 Max.	IS 3025(P-39)-2021
4	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	18.6	30 Max.	100 Max.	IS 3025(P-44)-2023
5	Chemical Oxygen Demand (COD)	mg/l	95.0	250 Max.	NS	IS 3025(P-58)-2023
6	Total Nitrogen (as N)	mg/l	17.5	NS	NS	IS 3025(P-34/Sec-1)-2023
7	Ammonical Nitrogen (as N)	mg/l	6.4	50 Max.	NS	IS 3025(P-34/Sec-1)-2023
8	Faecal Coliform	MPN/100ml	70	<100		IS 1622-1981

NS=Not Specified

****End of Report****

Vinay Dixit
(Microbiologist)

ASUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred not implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



UBROS TECHNO INDIA PVT. LTD.
(An ISO 9001:2015 Certified Lab)

📍 Kh. No. 1125, Raj Complex, Meerut Road
Industrial Area, Ghaziabad-201001(U.P.)
✉ labs@ubrosindia.com, info@ubrosindia.com
☎ +91 9958610110, +91 7895607775

TEST REPORT

Report No. UTL20240819003

Issued To: M/s Aquatech Systems (Asia) Pvt.Ltd.
Survey No.244/2,
Rajiv Gandhi Infotech Park,
Hinjewadi, Pune-411057, India

Date of Receiving: 19/08/2024
Date of Analysis Start: 19/08/2024
Date of Analysis Complete: 24/08/2024
Date of Reporting: 24/08/2024
Sample Quantity: 2 Litre

Sample: STP OUTLET WATER
Sample ID: JSW ENERGY (BARMER LIMITED)
Main Plant, STP-100 KLD
Sample Packing: Plastic Can

Sampling Done By: Client

TEST RESULTS

S. No.	Test parameters	Unit	Results	Limits as per EPA 1986 Schedule-VI General Standards for Discharge		Testing Method
				Inland Surface Water	Land For Irrigation	
1	pH Value	-	7.78	5.5-9.0	5.5-9.0	IS 3025(P-11)
2	Total Suspended Solids	mg/l	26.2	100 Max	200 Max	IS 3025(P-17)
3	Oil and Grease	mg/l	<2.0	10 Max	10 Max	IS 3025(P-39)
4	Biochemical Oxygen Demand(BOD)-3 Days at 27°C	mg/l	18.8	30 Max	100 Max	IS 3025(P-44)
5	Chemical Oxygen Demand	mg/l	92.4	250 Max	NS	IS 3025(P-58)
6	Total Nitrogen (as N)	mg/l	16.4	NS	NS	IS 3025(P-34/Sec-1)-2023
7	Ammonical Nitrogen (as N)	mg/l	5.8	50 Max.	NS	IS 3025(P-34/Sec-1)-2023
8	Faecal Coliform	MPN/100ml	80	<100	<100	IS 1622-1981

NS = Not Specified

****End of Report****

Jayprakash Narayan
(Deputy) Tech. Manager
Authorised Signatory

- The result listed refer only to the tested samples and applicable parameter / Endorsement of product is neither inferred nor implied
- Sample not drawn by us otherwise mentioned .Total liability of our analytical division is limited to the sample supplied or invoiced amount
- This report is not to be reproduced wholly or in part and cannot be use as an evidence in court of law and should not be used in any advertising media without special permission in writing
- Sample has been tested as per the latest valid version of standard .
- Sample will be destroyed as per the procedure



UBROS TECHNO INDIA PVT. LTD.
(An ISO 9001:2015 Certified Lab)

📍 Kh. No. 1125, Raj Complex, Meerut Road
Industrial Area, Ghaziabad-201001(U.P.)
✉ labs@ubrosindia.com, info@ubrosindia.com
☎ +91 9958610110, +91 7895607775

TEST REPORT

Issued To: M/s Aquatech Systems (Asia) Pvt.Ltd.
Survey No.244/2,
Rajiv Gandhi Infotech Park,
Hinjewadi, Pune-411057, India

Report No. UTL20240920002

Date of Receiving: 20/09/2024
Date of Analysis Start: 20/09/2024
Date of Analysis: 25/09/2024
Date of Reporting: 25/09/2024
Sample Quantity: 2 Litre

Sample: STP OUTLET WATER
Sample ID: JSW ENERGY (BARMER LIMITED)
Main Plant, STP-100 KLD
Sample Packing: Plastic Can

Sampling Done By: Client

TEST RESULTS

S. No.	Test parameters	Unit	Results	Limits as per EPA 1986 Schedule-VI General Standards for Discharge		Testing Method
				Inland Surface Water	Land For Irrigation	
1	pH Value	-	7.96	5.5-9.0	5.5-9.0	IS 3025(P-11)
2	Total Suspended Solids	mg/l	28.6	100 Max	200 Max	IS 3025(P-17)
3	Oil and Grease	mg/l	<2.0	10 Max	10 Max	IS 3025(P-39)
4	Biochemical Oxygen Demand(BOD)-3 Days at 27°C	mg/l	17.8	30 Max	100 Max	IS 3025(P-44)
5	Chemical Oxygen Demand	mg/l	89.6	250 Max	NS	IS 3025(P-58)
6	Total Nitrogen (as N)	mg/l	12.4	NS	NS	IS 3025(P-34/Sec-1)-2023
7	Ammonical Nitrogen (as N)	mg/l	4.6	50 Max.	NS	IS 3025(P-34/Sec-1)-2023
8	Faecal Coliform	MPN/100ml	90	<100	<100	IS 1622-1981

NS = Not Specified

****End of Report****

Jayprakash Narayan
(Deputy Tech. Manager)
Authorised Signatory

- The result listed refer only to the tested samples and applicable parameter / Endorsement of product is neither inferred nor implied
- Sample not drawn by us otherwise mentioned .Total liability of our analytical division is limited to the sample supplied or invoiced amount
- This report is not to be reproduced wholly or in part and cannot be use as an evidence in court of law and should not be used in any advertising media without special permission in writing
- Sample has been tested as per the latest valid version of standard .
- Sample will be destroyed as per the procedure



ANNEXURE-VI

Ref: JSWE(B)I/ENV/24-25/013

Date: 20.06.2024

To,

The Member Secretary
Rajasthan State Pollution Control Board
4-Institutional Area, Jhalana Daongari,
Jaipur - 302004

Sub: Compliance Report – Consent to Operate for 1080 MW Lignite based Power Plant at Village-
Bhodresh, District Barmer.

Ref: Consent to Operate

1. Compliance to CTO for Unit 1 & 2, File No. F(Tech)/Barmer (Barmer)/5153(1)/2023-2024/5821-5823; Order No. 2023-2024/Power/3, Dt: 05/12/2023.
2. Compliance to CTO for Unit 3 & 4, File No. F(Tech)/Barmer (Barmer)/5153(1)/2023-2024/5925-5927; Order No. 2023-2024/Power/4, Dt: 08/12/2023.
3. Compliance to CTO for Unit 5 & 6, File No. F(Tech)/Barmer (Barmer)/3(1)/2008-2009/6524-6526; Order No. 2021-2022/CPM/8556, Dt: 10/02/2022.
4. Compliance to CTO for Unit 7 & 8, File No. F(Tech)/Barmer (Barmer)/3(1)/2008-2009/6527-6529; Order No. 2021-2022/CPM/8557, Dt: 10/02/2022.

Dear Sir,

With reference to Consent to Operate issued for Unit # 1-2, 3-4, 5-6 and 7-8 for operating 1080 MW (8 x 135 MW) Lignite Based Thermal Plant of M/s JSW ENERGY (BARMER) Ltd, Dist.- Barmer, Rajasthan, we herewith submit half-yearly compliance report, for the period pertaining to **OCT- 2023 to MARCH- 2024**, for the conditions stipulated in the Consent to Operate issued for this Power Project. Analysis Data has uploaded on JSWEBL website - <http://www.jsw.in/energy/about-barmer-plant>.

We have taken up the operation activity at the Power Plant as per the conditions stipulated in this Consent to Operate.

Thanking you.

For JSW ENERGY (BARMER) Ltd.

Dipak Patil
GM (Operation, Environment & Chemistry)

Enclosed:

1. Compliance Report
2. Stack monitoring data Annexure-I
3. CEMS Monitoring data Annexure-II
4. AAQ Monitoring data Annexure-III
5. Effluent water data Annexure-IV
6. STP Treated water quality Annexure-V
7. Last compliance report Annexure-VI

C.C. The Regional Officer – RSPCB, Bafatara.

